

## Water Security Improvements

Akwalirrumanja (Four Mile) – ID 595

### BACKGROUND

Groote Eylandt has nine permanently and seasonally funded Homelands. As the Homelands Service Provider, AHAC's maintenance team visit all permanently occupied Homelands at least twice a week and consult regularly with all residents on repairs and maintenance and future improvements.

Homelands residents, and the wider community, have expressed a strong desire to improve the housing standards and supporting infrastructure in the Homelands to allow for future growth. Families want to return to their Homelands, enjoy a closer connection to family and country, and assist with reducing overcrowding and anti-social behaviors in larger communities.

With support from the Anindilyakwa Land Council (ALC), AHAC have completed the first survey of all funded Homelands as part of our healthy housing program. The inspections focused on the Nine Healthy Living principals and assisted with planning substantial infrastructure upgrades and housing improvement projects in each Homeland. The ongoing Homelands Housing and Infrastructure Program (HHIP) funding allows AHAC to deliver these projects in an accelerated timeframe, achieving positive outcomes for the Homelands residents, and the wider communities in the Groote Archipelago.

AHAC work closely with Groote Eylandt based ABE contracting companies to deliver all community housing repairs and maintenance, housing upgrades and infrastructure projects. The secure pipeline of works encourages the contractors to resource appropriately and provide meaningful training and employment opportunities to traditional owners.

### DESIRED OUTCOME

To provide ongoing water security to residents in the Homeland. The Homeland water supply relies on a solar bore pump which experiences reduced capacity during extended wet weather periods. Installation of two new poly water tank provides secure water storage. Installation of a remote fill point allows safe and easy delivery of potable water when required. Water tank stand repairs and safety upgrades offer safe access for maintenance works when required.



Lot 371, Angurugu NT 0822  
PO Box 15 Alyangula NT 0885  
T 08 7903 8000  
E [admin@ahacnt.com.au](mailto:admin@ahacnt.com.au)  
[www.ahacnt.com.au](http://www.ahacnt.com.au)

ABN: 20 540 220 127

## PROJECT SCOPE AND INCLUSIONS

### Supply and Install:

- Small tank stand top, 4 x 3.8m
- Large tank stand top, 5 x 4.8
- Ladder kit
- Hand rails to tank stand tops
- Walkway between the two tank stand tops
- Concrete pad for ladder
- 1 x 10,000 L poly tank
- 1 x 25,000 L poly tank
- Remote fill point
- Tidy up of tank stand plumbing
- Water level gauge

## BUDGET

- [REDACTED]
- [REDACTED]

## ISSUES/CONCERNS DURING THE PROJECT

- New tank stand deck and ladder were prefabricated in Darwin before being shipped to Groote Eylandt via barge. There were some delays in delivery to Groote Eylandt, however this is not unusual, nor unexpected.
- Major weather event related to Tropical Cyclone Megan caused damage to gravel access road. Homeland was inaccessible delaying completion inspection and handover.

## WORKS COMPLETED

- 03 February 2024

BEFORE AND AFTER PHOTOS

Before:



During:



After:



