



## Completion Report FRM-144

|                   |                            |
|-------------------|----------------------------|
| Project Name:     | HHIPN00008 - Wogyala       |
| Property Address: | House 6 – Wogyala Homeland |





## Table of Contents

- 1. Project Summary ..... 3
- 2. Scope of Works ..... 4
  - 2.1 Kitchen & Living..... 4
  - 2.2 Bedrooms ..... 4
  - 2.3 Bathroom & Toilet Works ..... 5
  - 2.4 Laundry & Exterior Areas ..... 5
- 3. Visual Progress..... 7
- 4. Attachments ..... 9

|                          |   |   |                  |
|--------------------------|---|---|------------------|
| <b>Service Provider</b>  | AEA NT PTY LTD  | <b>ABN</b>  | 86 009 635 901   |
| <b>Contact Details</b>   | Tawhai Carter<br>Deputy CEO<br>E. tawhai@aeagp.com.au | <b>Contractor Accreditation Limited (CAL) Registration Number</b> | K-28-10183-07-24 |
| <b>Project Name</b>      | Wogyala   | <b>Contract No.</b>   | HHIPN00008       |
| <b>Homeland</b>          | Wogyala   | <b>Community ID</b>   | 259              |
| <b>Project Type</b>      | House & Infrastructure Upgrade                        | <b>House #</b>  | 6                |
| <b>Commencement Date</b> | 06/05/2025  | <b>Completion Date</b>  | 08/09/2025       |



## 1. Project Summary

House 6, Wogyala Homeland

The Homelands Housing and Infrastructure Program (HHIP), managed through the Department of Territory Families, Housing and Communities (TFHC) is a program funded by the Australian Government of which is focused on improving the living conditions in Homelands to ensure residents have access to safe, secure and quality housing and infrastructure suitable to their needs.

AEA NT have completed the approved scope of works at House 6, Wogyala Homeland delivering a quality final product which was handed back to the primary residents who now have improved access to the 9 Healthy Living Practices.

The total labour hours expended on this project included 26% participation by Aboriginal staff and/or sub-contractors.



## 2. Scope of Works

### 2.1 Kitchen & Living

- Install 3 x new solid core (Front, Lounge and Back) doors including entrance locksets (keyed alike with other external doors), door saver plates, weather seals, and door stops
- Service existing 5 x windows in living area and replace 1 x lower section with Opaque Perspex, Install 1 x new clear Perspex in Window and service diamond mesh screens
- Install curtain rod holders above 4 x living area window only (holders only NO rods)
- Supply and install new RAC hatch provision in existing wall
- Supply and install new stainless-steel kitchen benches with stainless-steel splash back
- Install new kitchen sink bowl and flick mixer
- Supply and install new gas oven to include compliance on gas system
- Install new shelving and door to built in Pantry
- Patch, prepare and paint all surfaces (walls, ceiling, door frames, doors and window surrounds)
- Cut out existing floor in kitchen, half the living room and hallway and replace with same
- Supply and install floor tiles to kitchen and living area including preparation of 6mm CFC sheeting over existing and new floor, tile and grout
- Install new electrical components including lights, light switches, ceiling fan, fan switch, power points (including new double power point in kitchen area for fridge and freezer and new Ceiling Fan), and smoke alarm.
- Paint touchups

### 2.2 Bedrooms

#### Bedroom 1

- Install 1 x new solid core door including privacy lockset and door stop
- Service existing window replace lower section (Louvers) with Opaque Perspex and service diamond mesh screens
- Install 1 x New Diamond mesh screen
- Install curtain rod holders above window (holders only NO rods)
- Supply and install new RAC hatch provision in existing wall
- Patch, prepare and paint all surfaces
- Prepare and lay including preparation of 6mm CFC sheeting over existing floor, tile and grout
- Supply and install new double steel mesh wardrobe
- Install new electrical components including light, light switch, ceiling fan, fan switch, power points

#### Bedroom 2

- Install 1 x new solid core door including privacy lockset and door stop
- Service 2 x existing window replace lower section 1 x (Louvers) with Opaque Perspex and service diamond mesh screens
- Install curtain rod holders above window (holders only NO rods)
- Supply and install new RAC hatch provision in existing wall
- Supply and install new double steel mesh wardrobe
- Patch, prepare and paint all surfaces
- Prepare and lay including preparation of 6mm CFC sheeting over existing floor, tile and grout
- Install new electrical components including light, light switch, ceiling fan, fan switch, power points



## 2.3 Bathroom & Toilet Works

### Bathroom

- Install 1 x new solid core door including privacy lockset and door stop
- Retain existing Shower tray extend nib wall to ceiling and tie in line shower recess with 9 mm villa board
- Remove existing bath and replace with new
- Remove existing floor tiles
- Prepare and lay screed bed with appropriate fall to floor waste
- Waterproof wet area walls and floor
- Tile and grout floors, shower recess walls and skirting as required include 2 x tiles high around bath
- Supply and install Stainless steel bench (1200l x 400w x 700h)
- Service existing window and screen
- Patch, prepare and paint all surfaces (walls, ceiling, door and window frames)
- Supply and install new plumbing fittings and fixtures including stainless steel shower mixer, shower rose, waste grate, stainless steel mixer & hand basin with splash back and new mixer and spout for bath
- Supply and install new fixtures including towel rail, grab rails, 1 x stainless steel mirror above basin, 2 x stainless steel soap holders, stainless steel shelves and hooks to back of door
- Install new electrical components including light, switches, power points
- Paint touchups

### Toilet

- Install 1 x new solid core door including privacy lockset and door stop
- Service existing window
- Supply and install 1 x diamond grill security screen to window
- Remove floor tiles
- Prepare and lay including preparation of 6mm CFC sheeting over existing floor, tile and grout
- Supply and install new plumbing fittings and fixtures including waste grate, toilet pan and cistern, pan rubber, mini cistern cock and toilet roll holder, 1 x stainless steel shelf, 1 x 45 grab rails
- Patch, prepare and paint all surfaces (walls, ceiling, door and window frames)

## 2.4 Laundry & Exterior Areas

### Laundry

- Clean, prepare and paint all surfaces (walls, ceiling, door and window frames)
- Supply and install new plumbing fittings including water pipes, chasing of drain pipes and 1/4 turn taps
- Supply and install new fixtures, laundry tub (included in a bench style) and stainless steel splash back and shelf
- Supply and install new window and diamond grill security screen
- Remove floor tiles
- Prepare and lay including preparation of 6mm CFC sheeting over existing floor, tile and grout
- Install new electrical components including light, switch, and power point
- Paint touchups



## External Areas

- Service solar hot water system
- Replace old gas regulator to include new pigtail gas line to bottle
- Install new wall bracket for 9kg gas bottle
- Front verandah – remove existing construct balustrade around verandah 900mm high nib walls with external sheet metal cladding and flashings and 1200 x 1200 concrete pad at bottom of stairs
- Replace front verandah floor with same
- Rear verandah – construct balustrade around verandah 900mm high nib walls with external sheet metal cladding and flashings and 1200 x 1200 concrete pad at bottom of stairs
- Replace 1 x sheet verandah floor with same
- Pressure clean, Prep and paint external wall surfaces, posts and frames
- Relocate front garden tap away from tree to near front steps
- Form up and pour concrete splash pads (900x900) under the 2 x existing garden taps in yard
- Install new main water valve box with 600mm concrete surround
- Supply and install new Gatic lid to septic tank
- Supply and install new grate on ORG
- Supply and install 4 x new yellow painted bollards around septic, IO's and grey water tank
- Install new electrical components including lights, switches, power points, meter isolator, RCDs, and compliant switchboard
- Recommission poly rainwater tank to include first flush kit and timed push button bibcock tap
- Repair dog mesh to underside of house to minimize entry
- Prep, paint existing T-bar clothesline including re-string with stainless steel wire and tensioner



## 3. Visual Progress

### Before



### After





## Before



## After





## Before



## After



## 4. Attachments

Electrical Certificate of Compliance

Waterproofing Certificate