



## Completion Report FRM-144

Project Name:	HHIP2300001 Utopia – Clusters 2 & 4
Property Address:	House 15 – Indaringinya Homeland





## Table of Contents

1. Project Summary .....	3
2. Scope and Visual Confirmation of Works .....	4
2.1 Kitchen & Living.....	4
2.2 Bedrooms .....	4
2.3 Bathroom & Toilet Works .....	5
2.4 Laundry & Exterior Areas .....	5
3. Visual Confirmation of Works .....	7
4. Attachments .....	9

<b>Service Provider</b>	AEA NT PTY LTD	<b>ABN</b>	86 009 635 901
<b>Contact Details</b>	Luke Wilks Operations Manager M. 0476 156 419 E. luke@aeagp.com.au	<b>Contractor Accreditation Limited (CAL) Registration Number</b>	K-28-10183-07-24
<b>Project Name</b>	Utopia Clusters 2 & 4	<b>Contract No.</b>	HHIP2300001
<b>Homeland</b>	Indaringinya	<b>Community ID</b>	15
<b>Project Type</b>	House & Infrastructure Upgrade	<b>House #</b>	15
<b>Commencement Date</b>	09/11/2024	<b>Completion Date</b>	13/12/2024

## 1. Project Summary

House 15, Indaringinya Homeland.

The Homelands Housing and Infrastructure Program (HHIP), managed through the Department of Territory Families, Housing and Communities (TFHC) is a program funded by the Australian Government of which is focused on improving the living conditions in Homelands to ensure residents have access to safe, secure and quality housing and infrastructure suitable to their needs.

AEA NT have completed the approved scope of works at House 15, Indaringinya Homeland delivering a quality final product which was handed back to the primary residents who now have improved access to the 9 Healthy Living Practices.

The construction works at House 15, Indaringinya Homeland commenced on 09/11/2024 and were completed 13/12/2024 representing a five (5) works program.

The total labour hours expended on this project included 30% participation by Aboriginal staff and/or sub-contractors.





## 2. Scope and Visual Confirmation of Works

### 2.1 Kitchen & Living

- Install new solid core doors including entrance locksets (keyed alike with other external doors), door saver plates, weather seals, and door stops to front and back doors.
- Service only windows and screen
- Install curtain rod holders above living area window only (holders only NO rods)
- Supply and install new RAC hatch provision in existing wall
- Install insulation batts in wall/ceiling cavity where access permits
- Repair/service and pressure clean existing stainless-steel kitchen benches
- Install new flick mixer to existing sink
- Install new stainless-steel splash back around kitchen bench area
- Install new stainless-steel utensils draw to underside of existing kitchen bench
- Supply and install new single door steel mesh pantry cupboard
- Patch, prepare and paint all surfaces (walls, ceiling, door frames, doors and window surrounds)
- Grind concrete floor ready for covering
- Prepare, tile and grout floor surfaces
- Install new electrical components including stove, lights, light switches, ceiling fan, fan switch, power points (including new power point near RAC hatch provision in living area), and smoke alarm.

### 2.2 Bedrooms

#### Bedroom 1

- Install 1 x new, solid core door including privacy lockset and door stop
- Service only 1 x window and screen
- Install curtain rod holders above window (holders only NO rods)
- Install insulation batts in wall/ceiling cavity where access permits
- Patch, prepare and paint all surfaces (walls, ceiling, door and window frames)
- Grind concrete floor ready for covering
- Prepare, tile and grout floor surfaces
- Supply and install new single door steel mesh wardrobe
- Install new electrical components including light, light switch, ceiling fan, fan switch, power points.
- Paint touchups

#### Bedroom 2

- Install 1 x new, solid core door including privacy lockset and door stop
- Service only 1 x window and screen
- Install curtain rod holders above window (holders only NO rods)
- Install insulation batts in wall/ceiling cavity where access permits
- Patch, prepare and paint all surfaces (walls, ceiling, door and window frames)
- Grind concrete floor ready for covering
- Prepare, tile and grout floor surfaces
- Supply and install new single door steel mesh wardrobe
- Install new electrical components including light, light switch, ceiling fan, fan switch, power points.
- Paint touchups



### 2.3 Bathroom & Toilet Works

- Install new, solid core door including entrance locksets (keyed alike with other external doors), door saver plates, weather seals, and door stops
- Remove shower tray/bath and remove sheet metal wall cladding in shower area
- Reline shower walls with 9mm villa board
- Waterproof wet area walls and floor
- Prepare and lay screed bed with appropriate fall to floor waste
- Tile and grout floors, walls as required
- Service only, window and screen
- Patch, prepare and paint all surfaces (walls, ceiling, door and window frames)
- Supply and install new plumbing fittings and fixtures including stainless steel shower mixer, outlet, shower rose, waste grate, stainless steel mixer & hand basin with splash back, toilet pan, pan rubber, mini cistern cock and toilet roll holder
- Supply and install new fixtures including towel rail, grab rails, stainless steel mirror above basin, stainless steel soap holder, stainless steel shelves and hooks to back of door
- Install new electrical components including light, switches, power points
- Paint touch-ups

### 2.4 Laundry & Exterior Areas

#### Laundry (Outside)

- Extend outside nib wall to provide added protection for washing machine/laundry tub area
- Prepare and paint all surfaces (walls, posts and ceiling as required)
- Supply and install new plumbing fittings including water pipes, drain pipes and 1/4 turn taps
- Supply and install new fixtures including laundry tub, stainless steel splash back and a stainless steel shelf
- Install new electrical components including light, switch, and power point
- Paint touch-ups

#### External Areas

- Remove electric HWS and replace with 80L unit
- Install Prep and paint T-bar clothesline uprights and re-string with stainless steel line and tensioners.
- Front verandah - Construct 1 x 3000 x 3000 x 75mm steel stud frame 800mm high with 100mm gap from existing concrete slab with external custom-orb cladding and flashings (to be painted to match external house colour). Above stud frame, black aluminium slats to be installed to create sight screens above to approximately 1.8m high providing fit for purpose private outdoor areas with suitable protection from the elements ("Wind Breaks").
- Back verandah - Construct 1 x 3000 x 3000 x 75mm steel stud frame 800mm high with 100mm gap from existing concrete slab with external custom-orb cladding and flashings (to be painted to match external house colour). Above stud frame, black aluminium slats to be installed to create sight screens above to approximately 1.8m high providing fit for purpose private outdoor areas with suitable protection from the elements ("Wind Breaks").
- Construct new steel meshed enclosure to secure bathroom/laundry area, including: 50 x 50 SHS frame, 50 x 50 galvanised mesh fixed to frame, 900w x 2100h 50 x 50 gate with galvanised 50 x 50 mesh and entrance lockset (keyed alike with other external doors) •
- Replace damaged 75x75 SHS verandah posts
- Verandah concrete slab repairs with Tuff Top



- Pressure clean, prepare and paint external wall surfaces, posts and frames
- Install new Barge flashings on either end of house to replace missing.
- Relocate garden taps currently on front and rear verandah to each end wall, and provide concrete splash pads to suit
- Install new main water valve box with 600mm concrete surround
- Supply and install new yellow painted bollards around septic tank, 500mm in the ground with 900mm above ground to provide visual markers and also restrict vehicular access across buried infrastructure
- Install new electrical components including lights, switches, power points, meter isolator, RCDs, and compliant switchboard

### 3. Visual Confirmation of Works

#### Before



#### After



## Before



## After





## 4. Attachments

- Talent Release Form
- Electrical Certificate of Compliance
- Water Proofing Certification

HOUSE 15

# Talent release authorisation

## Permission

I give permission for the Northern Territory Government to use my name and photographs, video or audio recordings of myself/my child for marketing and promotional purposes including but not limited to printed publications, newsletters, posters, advertisements, websites, social media, television commercials, billboards, and cinema and radio advertisements.

The permission will continue until I revoke permission in writing to the Northern Territory Government. In the situation where permission is revoked, every effort will be made to remove the image from future distribution; however this may not be possible or practical in some situations.

I have read and understand the above: Yes / No **Llewellyn-Holmes**

Name:	<b>Sarina HOLMES</b>		
Guardian name: if under 18 years:	<b>Llewellyn-Holmes</b>		
Email:	<b>Sarina.holmes27</b>	Phone:	<b>04 76900993</b> <b>0487524585</b>
Do you identify as being of Aboriginal or Torres Strait Islander descent? (Wherever possible, the Northern Territory Government will remain sensitive to cultural, family and personal sensitivities. This information is optional and will not be used for any purpose involving discrimination.)			Yes / No
Signature: <b>Llewellyn-Holmes</b> <b>Sarina HOLMES</b>			Date: <b>13-12-24</b>
Notes or special considerations			

Office use	Collected on behalf of the Northern Territory Government		
Name:	<b>MARK MORRIS</b>		
Organisation:	<b>AEA</b>		
Email:	<b>project@atea.org.au</b>	Phone:	<b>041310054</b>
Description of job and person: (i.e. region, location, event name, clothing, hair colour, gender, position in shot)	<b>REFURBISHMENT OF HOUSE 15</b>		
Notes: (sensitivities, exclusions, copyright considerations, original image number, file name)	<b>SENT ON BEHALF OF CHARA HOLMES</b>		

